GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 2 of 2 Ser No. 29614

ENGIE

GAS safe REGISTER 12770 Enter Company Registration Number

Engineer [redacted]

Gas Safe Card No [redacted]

Engie Office Address
14 Radcliffe Av
Sheffield
S10 3GA

Contract Number UOS
Customer Name Engie
Site Address Catcliffe C-F
Sheffield
Postcode S10
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details					
			Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	Yes	Inspection	Bathroom	Water heater	Andrews Manfio.	1004003660	Coopra	OF
2	Yes	Inspection		Water heater	Andrews Manfio.	1004003660	Coopra	OF
3	Yes	Inspection		Water heater	Andrews Manfio.	1004003660	Coopra	OF
4	Yes	Inspection		Water heater	Andrews Manfio.	1004003660	Coopra	OF

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	Yes
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	Yes	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	Yes
Is the meter installation correct (Yes/No)	Yes	Is gas pipework electrically bonded (Yes/No)	Yes
Gas installation pipework adequately supported (Yes/No)	Yes	Are adequate emergency isolation valves fitted (Yes/No)	Yes
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	Yes	Are emergency valve handles in place and labelled (Yes/No)	Yes
Is gas pipework colour coded or identified (Yes/No/NA)	Yes	Do valves fail to the correct position (Yes/No)	Yes
Is flue system installed in accordance with standards (Yes/No)	Yes	Area clear of combustible materials (Yes/No)	Yes

Ventilation			
Low level free area cm² or ventilation flow rate inlet m³/h	Actual 4936 cm²	Required (Calculated)	624
High level free area cm² or ventilation flow rate extract m³/h	Actual 4956 cm²	Required (Calculated)	416
All ventilation grills clear and unobstructed (Yes/No)	Yes	Fans and/or flue interlocks operating correctly (Yes/No/NA)	

Details of any faults	Remedial Action Taken	Comments and calculations

Appliance Checks	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low		App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low		App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Flue flow test satisfactory (Yes/No/NA)	Yes	Yes	Yes	Yes	Gas burner pressure (mbar) or heat input kW/h required	NA	NA	NA	NA	Carbon Dioxide (CO_2) (%)	8.8	8.8	8.8	8.8
Spillage test satisfactory (Yes/No/NA)	Yes	Yes	Yes	Yes	Gas burner pressure (mbar) or heat input kW/h measured	NA	NA	NA	NA	Excess Air (%)	35	34	35	35
Air/Gas switch operating correctly (Yes/No/NA)	Yes	Yes	Yes	Yes	Gas rating measured (kW/h / NA)	NA	NA	NA	NA	CO/CO_2 Ratio	.0005	.0005	.0005	.0005
Flame proving devices operating correctly (Yes/No/NA)	Yes	Yes	Yes	Yes	Air/gas ratio control setting (%/NA)	NA	NA	NA	NA	Gross Efficiency (%)	98	98	98	98
Burner lock out time (seconds)	90	80	90	100	Net flue gas temperature (gross less ambient) (°C)	30	28	30	27	CO flue dilution (ppm)	NA	NA	NA	NA
Temperature and limit thermostats operating correctly (Yes/No)	Yes	Yes	Yes	Yes	Oxygen (O_2 %)	5.5	5.4	5.4	5.5	Standing pressure (mbar)	24	24	24	24
Heat net input rating data (kW)	30kW	29kW	31kW	28kW	Carbon Monoxide (CO)(ppm)	44	42	40	46	Working pressure (mbar)	21	21	21	21
										Is appliance safe for use (Yes/No)	Yes	Yes	Yes	Yes

Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NA
Test Instrument	Anton
Test Instrument serial number	V500 JQE5590

Worksheet No (If used)	23833378
Checked by (office use)	
Entered on database	

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and use) regulations, standards and procedures.

Date	13/3/2020
Signature	[redacted]

Distribution: White - Customer, Yellow - Service Centre, Pink - Site, G[illegible] Engineer